

| ID | Task Name                                       | Duration        | Start               | Finish              | 3rd Quarter |     | 4th Quarter |     |     | 1st Quarter |     |     | 2nd Quarter |     |     | 3rd Quarter |     |     | 4th Quarter |     |     | 1st Quarter |     |     |  |  |
|----|---|-----------------|---------------------|---------------------|-------------|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|--|--|
|    |   |                 |                     |                     | Jul         | Aug | Sep         | Oct | Nov | Dec         | Jan | Feb | Mar         | Apr | May | Jun         | Jul | Aug | Sep         | Oct | Nov | Dec         | Jan | Feb |  |  |
| 1  | <b>Elevator Modernization Project</b>           | <b>78.8 wks</b> | <b>Wed 8/9/23</b>   | <b>Mon 2/10/25</b>  |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 2  | Notice to Proceed                               | 1 wk            | Wed 8/9/23          | Tue 8/15/23         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 3  | Submittals                                      | 14.4 wks        | Thu 8/10/23         | Fri 11/17/23        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 4  | Consultant Review and Approval                  | 1 wk            | Mon 11/20/23        | Fri 11/24/23        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 5  | Materials and Equipment Shipping                | 24 wks          | Mon 11/27/23        | Fri 5/10/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 6  | Pre Construction Meeting                        | 1 wk            | Tue 4/23/24         | Mon 4/29/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 7  | Mobilization for Elevator Modernization Project | 1 wk            | Mon 5/13/24         | Fri 5/17/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 8  | <b>Elevator #3 Shutdown</b>                     | <b>13.4 wks</b> | <b>Mon 5/20/24</b>  | <b>Tue 8/20/24</b>  |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 9  | Modernization of Elevator #3                    | 13.4 wks        | Mon 5/20/24         | Tue 8/20/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 10 | Install Camera and KeyFOB reader (AWPS vendor   | 2 days          | Tue 8/6/24          | Wed 8/7/24          |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 11 | Elevator #3 - State Testing                     | 1 day           | Fri 8/16/24         | Fri 8/16/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 12 | Punchlist                                       | 1 day           | Mon 8/19/24         | Mon 8/19/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 13 | Elevator #3 - IEC Final Inspection and Turnover | 1 day           | Tue 8/20/24         | Tue 8/20/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 14 | <b>Elevator #1 Shutdown</b>                     | <b>8.4 wks</b>  | <b>Wed 8/21/24</b>  | <b>Thu 10/17/24</b> |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 15 | Modernization of Elevator #1                    | 8.4 wks         | Wed 8/21/24         | Thu 10/17/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 16 | Install Camera and KeyFOB reader (AWPS vendor   | 2 days          | Thu 10/3/24         | Fri 10/4/24         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 17 | Elevator #1 - State Testing                     | 1 day           | Tue 10/15/24        | Tue 10/15/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 18 | Punchlist                                       | 1 day           | Wed 10/16/24        | Wed 10/16/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 19 | Hall Station Swing                              | 1 day           | Thu 10/17/24        | Thu 10/17/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 20 | Elevator #1 - IEC Final Inspection and Turnover | 1 day           | Thu 10/17/24        | Thu 10/17/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 21 | <b>Elevator #2 Shutdown</b>                     | <b>12.2 wks</b> | <b>Fri 10/18/24</b> | <b>Fri 1/10/25</b>  |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 22 | Modernization of Elevator #2                    | 9.2 wks         | Fri 10/18/24        | Fri 12/20/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 23 | Fire Recall Pretest                             | 0.2 wks         | Tue 12/10/24        | Tue 12/10/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 24 | Complete elevator #2 modernization              | 1 day           | Mon 12/16/24        | Mon 12/16/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 25 | Demobilize                                      | 1 wk            | Mon 12/16/24        | Fri 12/20/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 26 | Lull between completion and State testing       | 3.2 wks         | Tue 12/17/24        | Tue 1/7/25          |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 27 | Paint Elevator #2 Entrances                     | 2.2 wks         | Tue 12/17/24        | Tue 12/31/24        |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 28 | Elevator #2 - State Testing                     | 3 days          | Wed 1/8/25          | Fri 1/10/25         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 29 | Punchlist                                       | 1 day           | Fri 1/10/25         | Fri 1/10/25         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 30 | Elevator #2 - IEC Final Inspection and Turnover | 1 day           | Fri 1/10/25         | Fri 1/10/25         |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |
| 31 | <b>Install Liftnet System</b>                   | <b>1 wk</b>     | <b>Mon 1/13/25</b>  | <b>Fri 1/17/25</b>  |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |

**Ala Wai Plaza Skyrise 23061-E**

| ID | Task Name  | Duration       | Start              | Finish             | 3rd Quarter |     | 4th Quarter |     |     | 1st Quarter |     |     | 2nd Quarter |     |     | 3rd Quarter |     |     | 4th Quarter |     |     | 1st Quarter |     |     |  |  |
|----|--|----------------|--------------------|--------------------|-------------|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|--|--|
|    |  |                |                    |                    | Jul         | Aug | Sep         | Oct | Nov | Dec         | Jan | Feb | Mar         | Apr | May | Jun         | Jul | Aug | Sep         | Oct | Nov | Dec         | Jan | Feb |  |  |
| 32 | <b>Painting of Cars 1 and 3 Hoistway entrances</b> | <b>4.2 wks</b> | <b>Mon 1/13/25</b> | <b>Mon 2/10/25</b> |             |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |  |  |